EXTENSION OF TIME PROPOSAL

1	Name of work	Improvements to Veerasagara main roads and CC drain and Construction of Samuadaya Bhavana at Doddabettahalli village in Attur ward no 03 of YSTSD
2	Amount of work portion	
3	Estimated Cost	Rs.42.40
4	Name of Contractor	KRIDL
5	Agreement no	No : 460/2016-17, dt:06/02/2014
6	No and date under which work order issued	No : 460/2016-17, dt:06/02/2014
7	Time limit rriginally fixed for completion	90 days
8	Date of application by the contractor for granting	—
9	Date of receipt of application in the Sub Division office	—
10	Extension granted if any	—
	I	
	II	
11	Work carried out by the contractor during the original period stipulated in the contract	—
12	Work carried out during 1st extension	—

AE-03

13	Work carries out during 2nd extension	—
14	Time now applied for	906 days
15	Date of recommanding ime 2nd extension	—
16	Weather the original application of the contractor is enclosed	Yes
17	Balance of work remaining work	— Nil —
18	Probable time required for completion of remaining work	—
19	Cost work charged establishment charged on the work after the expairy original period	—
20	Weather notice as per clause of contract has been issued	—
21	Remarks of the AEE and the daily rate of penalty proposed	Delay in execution work is due to site problem and hence may be approved without any penalty
21	Remarks of the EE and the daily rate of penalty proposed	EOT may be approved without penalty

Assistant Engineer

Executive Engineer
Yelahanka Division, Bangalore-64

Assistant Executive Engineer
ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿಭಾಗ,
ಬ.ಬ.ಆ.ಪಾ. ಬೆಂಗಳೂರು-106

EOT is granted to the extent of 906 days without any penalty.

Chief Engineer,
Yelahanka Zone, Bangalore-92

Yelahanka Zone
Bruhath Bangalore Mahanagara
Palike
Bangalore 92